



OKLAHOMA
Turnpike Authority


OTA UPDATE

TRENT JANUARY, P.E. | CHIEF ENGINEER | JUNE 2026

ACCESS OKLAHOMA

ACCESS Oklahoma, which stands for Advancing and Connecting Communities and Economies Safely Statewide, is Oklahoma Turnpike Authority's 15-year long-range plan to modernize and expand the state's turnpike system with a focus on motorist safety and mobility.

15-YEAR ACCESS PROGRAM OVERVIEW 2022-2037



**Assumes inflation & contingency over the life of the program as of January 2026.*

ACCESS Snapshot

To date, OTA has spent:

- Engineering: \$221.3M
- Right-of-Way Acquisition: \$269.6M
- Construction: \$293.8M

Remaining Under Contract:

- Engineering: \$234.6M
- Right-of-Way Acquisition: \$16.4M
- Construction: \$301M


Total Spent/Encumbered
\$1.37B

I-344/John Kilpatrick Turnpike

Widening: Wilshire Blvd. to N.W. 122nd

\$23M

Anticipated Completion: Spring 2027





I-344/John Kilpatrick Turnpike

Widening: Memorial (between Council & Rockwell)

New EB on-ramp from Council Rd.
\$12M

Anticipated Completion: Spring 2027

Council Rd

I-44/Turner Turnpike

Bridge Widening: Deep Fork River near
Arcadia Lake

\$22M

Anticipated Completion: Spring 2027



I-44/Turner Turnpike

Bridge Widening: NS 3310 (west of Wellston)

\$3.1M

Anticipated Completion: Early 2027



SH-351/Muskogee Turnpike

Pavement Rehab: SH-51 to Porter
\$34.4M

Anticipated Completion: Fall 2026



SH-364/Creek Turnpike

Bridge Rehabilitation: Over Haikey Creek

\$72.9M

Anticipated Completion: Summer 2027



Toby Keith Expressway - Canadian River Bridge



Beginning at I-44, the bridge will cross over the Canadian River between Portland and Pennsylvania Ave.

Eastbound

I-44/Turner Turnpike - Bristow

Widening Project Update

East of Bristow

Opened in March



I-44/Turner Turnpike - Stroud

Love's Travel Plaza is open.
Truck Service Center opened in Feb.
Roadway open mid-to-late March.



I-44/Turner Turnpike - Wellston

Turnpike traffic has been normalized.
Route 66 opened to traffic in Feb.



191 Pre-Construction Submittals

I-44/Turner

Toby Keith Expressway

I-44/Will Rogers

I-344/John Kilpatrick

ROW Update

Full ACCESS Program

Active: 394 Closed: 147

TKE Active: 105

TKE Closed: 86





UPCOMING LETTINGS

More than \$700M through end of 2026

20 projects



OKLAHOMA
Turnpike Authority

Thank you!

Follow Us on Social



@OKTURNPIKE | OKLAHOMA TURNPIKE AUTHORITY | @PIKEPASSOK